

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 9/26/2023

For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 17-062

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell, Engineering Inspector: Jake Edenfield (850) 718-7233

Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 8/29/2023

Final Completion: 9/28/2023

The report is for the week of: Monday, 9/18/2023

thru Sunday, 9/24/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed 14 LF 8' gravity main on Blue Spring Rd.

Tuesday- Installed 28 LF 8' gravity main on Blue Spring Rd.

Wednesday- No work due to inoperable equipment.

Thursday- No work due to inoperable equipment.

Friday- Installed 14 LF 8' gravity main on Blue Spring Rd.

Saturday- No work. Contractor's option.

Sunday- No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: 37%

Time Remaining (%): -9%

Invoiced to Date: \$1,771,637.94

Weather days to date: 15

Original Contract Amount: \$5,347,467.37 *

Change Order Amount Approved:

Holiday days granted: 21

Actual Days: 363

Remaining: \$3,575,829.43

Days used with deduct: 327

Days to Substantial Completion: 300

Remaining to SC: -27

Days to Final Completion: 330

Remaining to FC: 3

* Budgeted amount is \$4,617,183.69. Contract amount \$5,347,467.37 contingent upon securing additional funding.

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)





