

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 10/4/2023

For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 17-062

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell, Engineering Inspector: Jake Edenfield (850) 718-7233

Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 8/31/2023

Final Completion: 9/30/2023

The report is for the week of: Monday, 9/25/2023 thru Sunday, 10/1/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed 1 lateral and 42 LF 8' gravity main on Blue Spring Rd.

Tuesday- No work due to rain. Rain day granted.

Wednesday- Installed 14 LF 8' gravity main on Blue Spring Rd. Cleaned up to recover from rain more than 50% of the day. Rain recovery day granted.

Thursday- Installed 42 LF 8' gravity main on Blue Spring Rd.

Friday- Installed 42 LF 8' gravity main on Blue Spring Rd.

Saturday- No work. Contractor's option.

Sunday- No work. Contractor's option.

Engineer's remarks/Pending issues:

| | | | |
|---------------------------------|------------------|------------------------|------|
| Percent Project Complete: | 37% | Time Remaining (%): | -11% |
| Invoiced to Date: | \$1,771,637.94 | Weather days to date: | 17 |
| Original Contract Amount: | \$5,347,467.37 * | | |
| Change Order Amount Approved: | | Holiday days granted: | 21 |
| | | Actual Days: | 370 |
| Remaining: | \$3,575,829.43 | Days used with deduct: | 332 |
| Days to Substantial Completion: | 300 | Remaining to SC: | -32 |
| Days to Final Completion: | 330 | Remaining to FC: | -2 |

* Budgeted amount is \$4,617,183.69. Contract amount \$5,347,467.37 contingent upon securing additional funding.

Approved:  Eric Worrell, PE, Project Administrator (850-526-2040)



