

## CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 10/18/2023

For Project: **Blue Springs Road Sewer Extensions Phase 1**  
**NFWFMD Const. Grant Agreement No. 17-061** AHE # 17-062

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell, Engineering Inspector: Brett Lawrence (850) 718-7233

Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 9/1/2023

Final Completion: 10/1/2023

The report is for the week of: Monday, 10/9/2023 thru Sunday, 10/15/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** Installed 28 LF 8" gravity main on Blue Spring Rd.

**Tuesday-** Installed 28 LF 8" gravity main on Blue Spring Rd.

**Wednesday-** Built up shoulder to allow for safe travel of traveling public.

**Thursday-** No work due to rain. Ran day granted.

**Friday-** Built up shoulder to allow for safe travel of traveling public.

**Saturday-** No work. Contractor's option.

**Sunday-** No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	37%	Time Remaining (%):	-15%
Invoiced to Date:	\$1,771,637.94	Weather days to date:	18
Original Contract Amount:	\$5,347,467.37 *		
Change Order Amount Approved:		Holiday days granted:	21
		Actual Days:	384
Remaining:	\$3,575,829.43	Days used with deduct:	345
Days to Substantial Completion:	300	Remaining to SC:	-45
Days to Final Completion:	330	Remaining to FC:	-15

\* Budgeted amount is \$4,617,183.69. Contract amount \$5,347,467.37 contingent upon securing additional funding.

A handwritten signature in blue ink, appearing to read "Robin B", is written over a horizontal line.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)







