

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 10/27/2023
 For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 17-062
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell Engineering
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 9/1/2023 Final Completion: 10/1/2023

The report is for the week of: Monday, 10/23/2023 thru Sunday, 10/29/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Installed 60 LF 8" gravity main on Blue Spring Rd.
- Tuesday-** Installed 112 LF 8" gravity main on Blue Spring Rd.
- Wednesday-** Installed 70 LF 8" gravity main on Blue Spring Rd.
- Thursday-** Installed 28 LF 8" gravity main on Blue Spring Rd.
- Friday-** Extended 2 laterals to the right of way. Graded and shaped construction area.
- Saturday-** No work. Contractor's option.
- Sunday-** No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	39%	Time Remaining (%):	-20%
Invoiced to Date:	\$1,771,637.94	Weather days to date:	18
Original Contract Amount:	\$5,347,467.37 *	Holiday days granted:	21
Change Order Amount Approved:		Actual Days:	398
Remaining:	\$3,575,829.43	Days used with deduct:	359
Days to Substantial Completion:	300	Remaining to SC:	-59
Days to Final Completion:	330	Remaining to FC:	-29

* Budgeted amount is \$4,617,183.69. Contract amount \$5,347,467.37 contingent upon securing additional funding.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



