

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 11/15/2023
 For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 17-062
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell Engineering
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 1/20/2024 Final Completion: 2/19/2024

The report is for the week of: Monday, 11/6/2023 thru Sunday, 11/12/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed lime rock base in travel lane requiring roadway reconstruction on Blue Spring Rd.

Tuesday- Installed lime rock base in travel lane requiring roadway reconstruction on Blue Spring Rd.

Wednesday- Installed 1 lateral and lime rock base in travel lane requiring roadway reconstruction on Blue Spring Rd.

Thursday- Installed lime rock base in travel lane requiring roadway reconstruction on Blue Spring Rd.

Friday- Installed lime rock base in travel lane requiring roadway reconstruction on Blue Spring Rd.

Saturday- No work. Contractor's option.

Sunday- No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	49%	Time Remaining (%):	15%
Invoiced to Date:	\$1,771,637.94	Weather days to date:	18
Original Contract Amount:	\$5,347,467.37 *	Holiday days granted:	21
Change Order Amount Approved:	\$83,361.30	Actual Days:	412
Contract Time Approved:	141	Days used with deduct:	373
Remaining:	\$3,659,190.73		
Days to Substantial Completion:	441	Original SC:	300
		Remaining to SC:	68
Days to Final Completion:	471	Original FC:	330
		Remaining to FC:	98

* Budgeted amount is \$4,617,183.69. Contract amount \$5,347,467.37 contingent upon securing additional funding.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

