

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 7/19/2023  
 For Project: **Indian Springs Subdivision- Phase 2A Sewer**  
**NFWFMD Const. Grant Agreement No. 16-045** AHE # 18-023  
 Contractor: L & K Contracting, Inc.  
 Designer: Alday-Howell, Engineering Inspector: Brett Lawrence (850) 718-7233  
 Notice to Proceed: 6/28/2021 Award Date: 2/23/2021



Substantial Completion: 6/29/2022 Final Completion: 7/29/2022

The report is for the week of: Monday, 7/10/2023 thru Sunday, 7/16/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** No work due to rain. Rain day granted.

**Tuesday-** Laid sod throughout project.

**Wednesday-** Laid sod throughout project.

**Thursday-** Laid sod throughout project. Corrected ponding issues on Appalachee Trl.

**Friday-** No work due to rain. Rain day granted.


**Saturday-** No work. Contractor's option.

**Sunday-** No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	94%	Time Remaining (%):	-127%
Invoiced to Date:	\$2,447,979.53	Weather days to date:	37
Original Contract Amount:	\$3,122,503.05	Holiday days granted:	29
Change Order Amount Approved:	-\$70,779.80	Actual Days:	748
Remaining:	\$603,743.72	Days used with deduct:	682
Days to Substantial Completion:	300	Remaining to SC:	-382
Days to Final Completion:	330	Remaining to FC:	-352

Completed on lot connection: 67  
 Completed septic tank abandoned: 62

Approved:   
 Eric Worrell, PE, Project Administrator  
 (850-526-2040)



2776 Seminole Dr, Marianna, FL 32446, USA

☀ 327°NW (T) ● 30.766972, -85.170275 ±7ft ▲ 79ft



Laying sod

Indian Springs 2A  
11 Jul 2023, 12:31:05

North Elevation

BRG: 197°S (T) POS: 30.765536, -85.167209



Water holding in ditch after significant rainfall

Indian Springs\_ APPALACHEE Trail  
14 Jul 2023, 07:23:53

