

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 8/2/2023



For Project: **Indian Springs Subdivision- Phase 2A Sewer**
NFWFMD Const. Grant Agreement No. 16-045 AHE # 18-023
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell, Engineering Inspector: Brett Lawrence (850) 718-7233
Notice to Proceed: 6/28/2021 Award Date: 2/23/2021

Substantial Completion: 6/29/2022

Final Completion: 7/29/2022

The report is for the week of: Monday, 7/24/2023

thru Sunday, 7/30/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Laid sod throughout project.

Tuesday- Corrected area damaged at 2809 Jackson Bluff Rd.

Wednesday- Cleaned lift station. Laid sod throughout project.

Thursday- Cleaned manholes and lift station.

Friday- Cleaned up lay down yard.

Saturday- No work. Contractor's option.

Sunday- No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: 95%

Time Remaining (%): -132%

Invoiced to Date: \$2,447,979.53

Weather days to date: 37

Original Contract Amount: \$3,122,503.05

Change Order Amount Approved: -\$70,779.80

Holiday days granted: 29

Actual Days: 762

Remaining: \$603,743.72

Days used with deduct: 696

Days to Substantial Completion: 300


Remaining to SC: -396

Days to Final Completion: 330

Remaining to FC: -366

Completed on lot connection: 67

Completed septic tank abandoned: 67

Approved: 
Eric Worrell, PE, Project Administrator
(850-526-2040)

