

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 8/15/2023
For Project: **Indian Springs Subdivision- Phase 2A Sewer**
NFWFMD Const. Grant Agreement No. 16-045 AHE # 18-023
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell, Engineering Inspector: Brett Lawrence (850) 718-7233
Notice to Proceed: 6/28/2021 Award Date: 2/23/2021



Substantial Completion: 6/29/2022 Final Completion: 7/29/2022

The report is for the week of: Monday, 8/14/2023 thru Sunday, 8/20/2023


The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Corrected punch list items. Started applying spectrasheild.
- Tuesday-** Corrected punch list items. Applied spectrasheild.
- Wednesday-** Corrected punch list items. Applied spectrasheild. Mobilized to pave.
- Thursday-** Corrected punch list items. Applied spectrasheild. Prepared to pave.
- Friday-** Corrected punch list items. Applied spectrasheild. Paved asphalt.
- Saturday-** No work. Contractor's option.
- Sunday-** No work. Contractor's option.

Engineer's remarks/Pending issues:

| | | | |
|---------------------------------|----------------|------------------------|-------|
| Percent Project Complete: | 96% | Time Remaining (%): | -139% |
| Invoiced to Date: | \$2,447,979.53 | Weather days to date: | 37 |
| Original Contract Amount: | \$3,122,503.05 | Holiday days granted: | 29 |
| Change Order Amount Approved: | -\$70,779.80 | Actual Days: | 783 |
| Remaining: | \$603,743.72 | Days used with deduct: | 717 |
| Days to Substantial Completion: | 300 | Remaining to SC: | -417 |
| Days to Final Completion: | 330 | Remaining to FC: | -387 |

Completed on lot connection: 67
Completed septic tank abandoned: 67

Approved: 
Eric Worrell, PE, Project Administrator
(850-526-2040)

North East Elevation

☉ 254°SW (T) • 30.765837, -85.167133 ±26 ft ▲ 65

