

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 9/7/2023
 For Project: **Indian Springs Subdivision- Phase 2A Sewer**
NFWFMD Const. Grant Agreement No. 16-045 AHE # 18-023
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell, Engineering Inspector: Brett Lawrence (850) 718-7233
 Notice to Proceed: 6/28/2021 Award Date: 2/23/2021



Substantial Completion: 6/30/2022 Final Completion: 7/30/2022

The report is for the week of: Monday, 8/28/2023 thru Sunday, 9/3/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Corrected punch list items. Painted temporary stop bars

Tuesday- Corrected punch list items.

Wednesday- Corrected punch list items.

Thursday- Corrected punch list items.

Friday- Holiday day granted.


Saturday- No work. Contractor's option.

Sunday- No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	96%	Time Remaining (%):	-143%
Invoiced to Date:	\$2,447,979.53	Weather days to date:	37
Original Contract Amount:	\$3,122,503.05	Holiday days granted:	30
Change Order Amount Approved:	-\$70,779.80	Actual Days:	797
Remaining:	\$603,743.72	Days used with deduct:	730
Days to Substantial Completion:	300	Remaining to SC:	-430
Days to Final Completion:	330	Remaining to FC:	-400

Completed on lot connection: 67
 Completed septic tank abandoned: 67

Approved: 
 Eric Worrell, PE, Project Administrator
 (850-526-2040)

North East Elevation

📍 254°SW (T) ● 30.765837, -85.167133 ±26 ft ▲ 65



Stop bar

Indian Springs Phase 2A
28 Aug 2023, 11:00:04 AM