

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 9/26/2023
 For Project: **Indian Springs Subdivision- Phase 2A Sewer**
NFWFMD Const. Grant Agreement No. 16-045 AHE # 18-023
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell, Engineering Inspector: Brett Lawrence (850) 718-7233
 Notice to Proceed: 6/28/2021 Award Date: 2/23/2021



Substantial Completion: 7/1/2022 Final Completion: 7/31/2022

The report is for the week of: Monday, 9/18/2023 thru Sunday, 9/24/2023


The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Corrected punch list items.
- Tuesday-** Performed final walkthrough. Made final punch list.
- Wednesday-** No work. Contractor's option.
- Thursday-** No work. Contractor's option.
- Friday-** No work. Contractor's option.
- Saturday-** No work. Contractor's option.
- Sunday-** No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	97%	Time Remaining (%):	-150%
Invoiced to Date:	\$2,680,286.43	Weather days to date:	37
Original Contract Amount:	\$3,122,503.05	Holiday days granted:	31
Change Order Amount Approved:	-\$21,421.20	Actual Days:	818
Remaining:	\$420,795.42	Days used with deduct:	750
Days to Substantial Completion:	300	Remaining to SC:	-450
Days to Final Completion:	330	Remaining to FC:	-420

Completed on lot connection: 67
 Completed septic tank abandoned: 67

Approved: 
 Eric Worrell, PE, Project Administrator
 (850-526-2040)