

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 10/4/2023  
 For Project: **Indian Springs Subdivision- Phase 2A Sewer**  
**NFWFMD Const. Grant Agreement No. 16-045** AHE # 18-023  
 Contractor: L & K Contracting, Inc.  
 Designer: Alday-Howell, Engineering Inspector: Brett Lawrence (850) 718-7233  
 Notice to Proceed: 6/28/2021 Award Date: 2/23/2021



Substantial Completion: 7/1/2022 Final Completion: 7/31/2022

The report is for the week of: Monday, 9/25/2023 thru Sunday, 10/1/2023


The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Corrected punch list items.
- Tuesday-** Cleaned Lift station.
- Wednesday-** Corrected punch list items.
- Thursday-** Corrected punch list items.
- Friday-** No work. Contractor's option.
- Saturday-** No work. Contractor's option.
- Sunday-** No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	98%	Time Remaining (%):	-152%
Invoiced to Date:	\$2,680,286.43	Weather days to date:	37
Original Contract Amount:	\$3,122,503.05	Holiday days granted:	31
Change Order Amount Approved:	-\$21,421.20	Actual Days:	825
Remaining:	\$420,795.42	Days used with deduct:	757
Days to Substantial Completion:	300	Remaining to SC:	-457
Days to Final Completion:	330	Remaining to FC:	-427

Completed on lot connection: 67  
 Completed septic tank abandoned: 67

Approved:   
 Eric Worrell, PE, Project Administrator  
 (850-526-2040)

# North West Elevation

☉ 133°SE (T) ● 30.765522, -85.17338 ±80 ft ▲ 53 ft



Cleaning Lift station

Indian Springs 2A  
28 Sep 2023, 1:31:35 PM

