

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 10/11/2023
 For Project: **Indian Springs Subdivision- Phase 2A Sewer**
NFWFMD Const. Grant Agreement No. 16-045 AHE # 18-023
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell, Engineering
 Notice to Proceed: 6/28/2021



Inspector: Brett Lawrence (850) 718-7233

Award Date: 2/23/2021

Substantial Completion: 7/1/2022 Final Completion: 7/31/2022

The report is for the week of: Monday, 10/2/2023 thru Sunday, 10/8/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work. Contractor's option.

Tuesday- No work. Contractor's option.

Wednesday- No work. Contractor's option.

Thursday- No work. Contractor's option.

Friday- No work. Contractor's option.


Saturday- No work. Contractor's option.

Sunday- No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	98%	Time Remaining (%):	-155%
Invoiced to Date:	\$2,680,286.43	Weather days to date:	37
Original Contract Amount:	\$3,122,503.05	Holiday days granted:	31
Change Order Amount Approved:	-\$21,421.20	Actual Days:	832
Remaining:	\$420,795.42	Days used with deduct:	764
Days to Substantial Completion:	300	Remaining to SC:	-464
Days to Final Completion:	330	Remaining to FC:	-434

Completed on lot connection: 67
 Completed septic tank abandoned: 67

Approved: 
 Eric Worrell, PE, Project Administrator
 (850-526-2040)