

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 11/15/2023
 For Project: **Indian Springs Subdivision- Phase 2A Sewer
 NFWFMD Const. Grant Agreement No. 16-045** AHE # 18-023
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell Engineering
 Notice to Proceed: 6/28/2021 Award Date: 2/23/2021



Substantial Completion: 7/1/2022 Final Completion: 7/31/2022

The report is for the week of: Monday, 11/6/2023 thru Sunday, 11/12/2023


The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** No work. Contractor's option.
- Tuesday-** No work. Contractor's option.
- Wednesday-** No work. Contractor's option.
- Thursday-** No work. Contractor's option.
- Friday-** No work. Contractor's option.
- Saturday-** No work. Contractor's option.
- Sunday-** No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	98%	Time Remaining (%):	-166%
Invoiced to Date:	\$2,680,286.43	Weather days to date:	37
Original Contract Amount:	\$3,122,503.05	Holiday days granted:	31
Change Order Amount Approved:	-\$21,421.20	Actual Days:	867
Remaining:	\$420,795.42	Days used with deduct:	799
Days to Substantial Completion:	300	Remaining to SC:	-499
Days to Final Completion:	330	Remaining to FC:	-469

Completed on lot connection: 67
 Completed septic tank abandoned: 67


 Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)