

## CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 11/20/2023

For Project: **Indian Springs Sewer Phase 2B**

**NFWMD Const. Grant Agreement No. 20-036** AHE # 20-033

Contractor: Blankenship Contracting, Inc.

Designer: Alday-Howell Engineering

Inspector: Dwayne Josey (850) 258-3386

Notice to Proceed: 8/1/2023

Award Date: 12/13/2022



Substantial Completion: 5/30/2024

Final Completion: 7/29/2024

The report is for the week of: Monday, 11/13/2023

thru Sunday, 11/19/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** Installed 2- 4" gravity laterals on Appalachee Trl.

**Tuesday-** Cleaned up construction area.

**Wednesday-** No work due to rain. Rain day given.

**Thursday-** Installed 80 LF of 8" gravity main on Appalachee Trl.

**Friday-** Performed low pressure air testing from manhole 1069 to 1062.

**Saturday-** No work. Contractor's option.

**Sunday-** No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: 13%

Time Remaining (%): 64%

Invoiced to Date: \$493,937.16

Weather days to date: 3

Original Contract Amount: \$6,377,639.99

Change Order Amount Approved:

Holiday days granted:

Actual Days: 111

Remaining: \$5,883,702.83

Days used with deduct: 108

Days to Substantial Completion: 300

Remaining to SC: 192


Days to Final Completion: 360

Remaining to FC: 252

A handwritten signature in blue ink, appearing to read "Rob B", is positioned above a horizontal line.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)





330°NW (T) • 30.777978, -85.161895 ±8 m ▲ 8 m



Setting lateral at 1064+50

Indian springs phase 2 B  
13 Nov 2023, 10:41:54 AM



342°NW (T) • 30.777878, -85.162153 ±12 m ▲ 8 m



Setting lateral at 1064+15

Indian springs phase 2 B  
13 Nov 2023, 1:44:21 PM






☼ 152°SE (T) • 30.778069, -85.161942 ±11 m ▲ 8 m



Setting lateral at 1064+50

Indian springs phase 2 B  
13 Nov 2023, 10:44:01 AM



☼ 156°SE (T) • 30.777985, -85.161917 ±6 m ▲ 8 m



Setting lateral at 1064+50

Indian springs phase 2 B  
13 Nov 2023, 11:14:34 AM







S 80 210 SW 240 W 270 NW 300 330

☼ 268°W (T) • 30.777824, -85.162766 ±4 m ▲ 18 m



Indian springs phase 2B  
sewer

8 in. Gravity

16 Nov 2023, 10:01:44 AM

S 180 210 SW 240 W 270 NW 300 330

☼ 254°SW (T) • 30.777818, -85.162785 ±6 m ▲ 20 m



Indian springs phase 2B  
sewer

8 in. Gravity

16 Nov 2023, 10:02:58 AM



