

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 12/20/2023

For Project: **Indian Springs Sewer Phase 2B**

NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033

Contractor: Blankenship Contracting, Inc.

Designer: Alday-Howell Engineering

Inspector: Dwayne Josey (850) 258-3386

Notice to Proceed: 8/1/2023

Award Date: 12/13/2022



Substantial Completion: 6/4/2024

Final Completion: 8/3/2024

The report is for the week of: Monday, 12/11/2023

thru Sunday, 12/17/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed manhole 1054, performed density testing, & 98 LF of 8" gravity main on Appalachee Trl.

Tuesday- Installed 126 LF of 8" gravity main on Appalachee Trl.

Wednesday- Installed 196 LF of 8" gravity main on Appalachee Trl.

Thursday- Extended 1- 4" lateral from gravity main to right of way & installed 42 LF of 8" gravity main on Appalachee Trl.

Friday- Extended 1- 4" lateral from gravity main to right of way on Appalachee Trl. Cleaned up construction area.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: 15%

Time Remaining (%): 56%

Invoiced to Date: \$867,172.46

Weather days to date: 3

Original Contract Amount: \$6,377,639.99

Change Order Amount Approved:

Holiday days granted: 5

Remaining: \$5,510,467.53

Actual Days: 139

Days to Substantial Completion: 300

Days used with deduct: 131


Remaining to SC: 169

Days to Final Completion: 360

Remaining to FC: 229

A handwritten signature in blue ink, appearing to read "Rob B", is positioned above a horizontal line.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)





☼ 191°S (T) • 30.77689, -85.164973 ±4 m ▲ 18 m



Indian springs phase 2B
sewer

11 Dec 2023, 1:34:42 PM




☼ 183°S (T) • 30.776894, -85.16498 ±7 m ▲ 18 m




Indian springs phase 2B
sewer

11 Dec 2023, 1:41:49 PM





☼ 201°S (T) • 30.776701, -85.165147 ±9 m ▲ 24 m



57 rock

Indian springs phase 2B
sewer

12 Dec 2023, 1:01:48 PM



☼ 90°E (T) • 30.776053, -85.165696 ±4 m ▲ 15 m



Indian springs phase 2B
sewer

14 Dec 2023, 9:43:06 AM