

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 2/4/2024

For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 17-062

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 718-7233

Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 2/12/2024

Final Completion: 3/13/2024

The report is for the week of: Monday, 1/22/2024

thru Sunday, 1/28/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed 1 lateral and 56 LF of 8" PVC gravity main on Blue Springs Rd.

Tuesday- Installed 84 LF of 8" PVC gravity main on Blue Springs Rd.

Wednesday- Installed 1 lateral, manhole 214 and 38 LF of 8" PVC gravity main on Blue Springs Rd.

Thursday- Installed 28 LF of 8" PVC gravity main on Blue Springs Rd. Removed and replaced material that settled after paving.

Friday- Removed and replaced material that settled after paving.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	52%	Time Remaining (%):	3%
Invoiced to Date:	\$2,442,009.06	Weather days to date:	26
Original Contract Amount:	\$5,347,467.37 *		
Change Order Amount Approved:	\$83,361.30	Holiday days granted:	36
Contract Time Approved:	141	Actual Days:	489
Remaining:	\$2,988,819.61	Days used with deduct:	427
Days to Substantial Completion:	441	Original SC:	300
		Remaining to SC:	14
Days to Final Completion:	471	Original FC:	330
		Remaining to FC:	44

* Budgeted amount is \$4,617,183.69. Contract amount \$5,347,467.37 contingent upon securing additional funding.

A handwritten signature in blue ink, appearing to read "Rob B", is written over a horizontal line.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)





