

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 1/3/2024

For Project: Indian Springs Sewer Phase 2B

NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033

Contractor: Blankenship Contracting, Inc.

Designer: Alday-Howell Engineering

Inspector: Dwayne Josey (850) 258-3386

Notice to Proceed: 8/1/2023

Award Date: 12/13/2022



Substantial Completion: 6/6/2024

Final Completion: 8/5/2024

The report is for the week of: Monday, 12/18/2023

thru Sunday, 12/24/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed manhole 1050 and 36 LF of 8" gravity main on Appalachee Trl.

Tuesday- Installed laterals for stations 1055+18, 1054+90, 1054+00 and 1052+68.

Wednesday- Installed lateral for station 1051+44. Performed low pressure air testing for gravity main between manholes 1062 to 1058, 1058 to 1056, 1056 to 1054, and 1054 to 1050.

Thursday- Formed bench and trough with grout inside installed manholes.

Friday- Cleaned up construction area.

Saturday- No work due to holiday. Holiday day granted.

Sunday- No work due to holiday. Holiday day granted.

Engineer's remarks/Pending issues:

Percent Project Complete: 15%

Time Remaining (%): 55%

Invoiced to Date: \$867,172.46

Weather days to date: 3

Original Contract Amount: \$6,377,639.99

Change Order Amount Approved:

Holiday days granted: 7

Remaining: \$5,510,467.53

Actual Days: 146

Days to Substantial Completion: 300

Days used with deduct: 136

Remaining to SC: 164

Days to Final Completion: 360


Remaining to FC: 224

A handwritten signature in blue ink, appearing to read "Rob B", is written over a horizontal line.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



☀ 141°SE (T) • 30.776063, -85.165761 ±5 m ▲ 31 m




☀ 188°S (T) • 30.776006, -85.165724 ±4 m ▲ 23 m



Indian springs phase 2B
sewer

57 rock

18 Dec 2023, 9:10:58 AM



☼ 212°S (T) • 30.776054, -85.165721 ±8 m ▲ 22 m



Ductile iron

Indian springs phase 2B
sewer

18 Dec 2023, 9:20:19 AM

☼ 136°SE (T) • 30.777044, -85.16478 ±5 m ▲ 23 m



Set lateral for 1055+18

Indian springs phase 2B
sewer

19 Dec 2023, 9:12:17 AM




☼ 305°NW (T) • 30.77689, -85.165034 ±7 m ▲ -7 m




Indian springs phase 2B
sewer

Start Air test 1056 to 1054

20 Dec 2023, 1:23:34 PM



☼ 320°NW (T) • 30.776881, -85.164906 ±7 m ▲ 9 m



Indian springs phase 2B
sewer

End Air test 1056 to 1054

20 Dec 2023, 1:31:37 PM

