

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 1/3/2024

For Project: **Indian Springs Sewer Phase 2B**

**NFWFMD Const. Grant Agreement No. 20-036** AHE # 20-033

Contractor: Blankenship Contracting, Inc.

Designer: Alday-Howell Engineering

Inspector: Dwayne Josey (850) 258-3386

Notice to Proceed: 8/1/2023

Award Date: 12/13/2022

Substantial Completion: 6/13/2024

Final Completion: 8/12/2024

The report is for the week of: Monday, 12/25/2023

thru Sunday, 12/31/2023

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** No work due to holiday. Holiday day granted.

**Tuesday-** No work due to holiday. Holiday day granted.

**Wednesday-** No work due to holiday. Holiday day granted.

**Thursday-** No work due to holiday. Holiday day granted.

**Friday-** No work due to holiday. Holiday day granted.

**Saturday-** No work due to holiday. Holiday day granted.

**Sunday-** No work due to holiday. Holiday day granted.

Engineer's remarks/Pending issues:

Percent Project Complete: 15%

Time Remaining (%): 55%

Invoiced to Date: \$867,172.46

Weather days to date: 3

Original Contract Amount: \$6,377,639.99

Change Order Amount Approved:

Holiday days granted: 14

Actual Days: 153

Remaining: \$5,510,467.53

Days used with deduct: 136

Days to Substantial Completion: 300

Remaining to SC: 164

Days to Final Completion: 360

Remaining to FC: 224



Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

