

## CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 1/20/2024

For Project: Indian Springs Sewer Phase 2B

NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033

Contractor: Blankenship Contracting, Inc.

Designer: Alday-Howell Engineering

Inspector: Dwayne Josey (850) 258-3386

Notice to Proceed: 8/1/2023

Award Date: 12/13/2022



Substantial Completion: 6/16/2024

Final Completion: 8/15/2024

The report is for the week of: Monday, 1/8/2024

thru Sunday, 1/14/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** Installed 4" of limerock base above trench preparing for full depth reclamation on Appalachee Trl.

**Tuesday-** No work due to rain. Rain day granted.

**Wednesday-** Cleaned area around lift station location.

**Thursday-** Installed 4" of limerock base above trench preparing for full depth reclamation on Appalachee Trl.

**Friday-** Installed 4" of limerock base above trench preparing for full depth reclamation on Appalachee Trl.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: 15%

Time Remaining (%): 51%

Invoiced to Date: \$867,172.46

Weather days to date: 5

Original Contract Amount: \$6,377,639.99

Change Order Amount Approved:

Holiday days granted: 15

Actual Days: 167

Remaining: \$5,510,467.53

Days used with deduct: 147

Days to Substantial Completion: 300

Remaining to SC: 153

Days to Final Completion: 360

Remaining to FC: 213

A handwritten signature in blue ink, appearing to read "Rob B", is written over a horizontal line.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)







