

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 1/23/2024

For Project: Indian Springs Sewer Phase 2B

NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033

Contractor: Blankenship Contracting, Inc.

Designer: Alday-Howell Engineering

Inspector: Dwayne Josey (850) 258-3386

Notice to Proceed: 8/1/2023

Award Date: 12/13/2022



Substantial Completion: 6/16/2024

Final Completion: 8/15/2024

The report is for the week of: Monday, 1/15/2024

thru Sunday, 1/21/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed 182 LF of 8" gravity main from station 1050+20 to 1048+38 on Appalachee Trl.

Tuesday- Cleaned construction area and cut asphalt preparing for gravity main installation.

Wednesday- Installed 154 LF of 8" gravity main from station 1048+38 to 1046+86 on Appalachee Trl.

Thursday- Installed manhole 1046 and 64 LF of 8" gravity main from station 1046+86 to 1046+20 on Appalachee Trl.

Friday- Installed laterals to the right of way at stations 1048+53 and 1047+38.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: 18%

Time Remaining (%): 49%

Invoiced to Date: \$1,019,563.24

Weather days to date: 5

Original Contract Amount: \$6,377,639.99

Change Order Amount Approved:

Holiday days granted: 15

Actual Days: 174

Remaining: \$5,358,076.75

Days used with deduct: 154

Days to Substantial Completion: 300


Remaining to SC: 146

Days to Final Completion: 360

Remaining to FC: 206

A handwritten signature in blue ink, appearing to read 'Rob B', is written over a horizontal line.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



☼ 220°SW (T) • 30.775582, -85.166151 ±4 m ▲ 18 m




Indian springs phase 2 B
sewer

8 in. Gravity

17 Jan 2024, 9:28:41 AM


☼ 74°NE (T) • 30.775527, -85.166094 ±6 m ▲ 18 m



Indian springs phase 2 B
sewer

Compacting

17 Jan 2024, 9:40:19 AM



☀ 52°NE (T) • 30.775491, -85.166187 ±4 m ▲ 18 m

DD: 122.0 PCF
%PR: 101.2

SmartPanel™

CHARGER

ON
—
YES

UP

DEPTH

STD

MENU

OFF
—

DOWN

TIME

MA

STATE

Indian springs phase 2 B
sewer

17 Jan 2024, 10:33:56 AM

Density test

SW

W

NW

N

240

270

300

330

0

30

☀ 307°NW (T) • 30.775568, -85.16608 ±5 m ▲ 18 m

FINANCIAL PROJECT NUMBER:

ROADWAY NAME:

PAGE #:

CONST. TYPE:

STATION:

TO

M/L OR SHOULDER:

LOT #	R F	Date	TIN	Gauge SN	Std. Density Mst. Count	Proctor Sample #	Test #	Station	Offset /RL	Lift #	Test Depth	Soil Density Mst. Count	Wet Density	% Moist.	Dry Density	% Max. Density	Disp. Status
		12-14-23				119.6/11.7		Manhole 1050g		1st Lift			123.8	4.7	118.3	98.9	
		12-14-23				119.6/11.7		Manhole 1050g		2nd Lift			123.3	3.4	123.1	102.9	
		1-17-24				119.6/11.7		Station 1047+60					123.3	5.2	123.1	100.2	
		1-17-24				119.6/11.7		Station 1047+60					124.7	5.2	120.4	100.7	
		1-17-24				119.6/11.7		Station 1047+60					124.7	5.3	118.4	99.0	

NOTES:

Indian springs phase 2 B

