

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 2/27/2024
 For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 17-062
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 718-7233
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 2/14/2024 Final Completion: 3/15/2024

The report is for the week of: Monday, 2/19/2024 thru Sunday, 2/25/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Removed and replaced material in roadway after settling occurred.

Tuesday- Removed and replaced material in roadway after settling occurred.

Wednesday- Removed and replaced material in roadway after settling occurred.

Thursday- Removed and replaced material in roadway after settling occurred.

Friday- Removed and replaced material in roadway after settling occurred.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	52%	Time Remaining (%):	-3%
Invoiced to Date:	\$2,442,009.06	Weather days to date:	28
Original Contract Amount:	\$5,347,467.37 *	Holiday days granted:	36
Change Order Amount Approved:	\$83,361.30	Actual Days:	517
Contract Time Approved:	141	Days used with deduct:	453
Remaining:	\$2,988,819.61		
Days to Substantial Completion:	441	Original SC:	300
		Remaining to SC:	-12
Days to Final Completion:	471	Original FC:	330
		Remaining to FC:	18

* Budgeted amount is \$4,617,183.69. Contract amount \$5,347,467.37 contingent upon securing additional funding.

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

4934 Pope Chapel Cir, Marianna, FL 32446, USA

☉ 100° E (T) • 30.782104, -85.184192 ±13ft ▲ 95ft



4958A Blue Springs Rd, Marianna, FL 32446, USA

☉ 228° SW (T) • 30.782416, -85.182599 ±9ft ▲ 75ft

