

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 3/5/2024  
 For Project: **Blue Springs Road Sewer Extensions Phase 1**  
**NFWFMD Const. Grant Agreement No. 17-061** AHE # 17-062  
 Contractor: L & K Contracting, Inc.  
 Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 718-7233  
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 2/14/2024 Final Completion: 3/15/2024

The report is for the week of: Monday, 2/26/2024 thru Sunday, 3/3/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** Removed and replaced material in roadway after settling occurred.

**Tuesday-** Removed and replaced material in roadway after settling occurred.

**Wednesday-** Removed and replaced material in roadway after settling occurred.

**Thursday-** Removed and replaced material in roadway after settling occurred.

**Friday-** Cleaned construction area.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	52%	Time Remaining (%):	-4%
Invoiced to Date:	\$2,442,009.06	Weather days to date:	28
Original Contract Amount:	\$5,347,467.37 *	Holiday days granted:	36
Change Order Amount Approved:	\$83,361.30	Actual Days:	524
Contract Time Approved:	141	Days used with deduct:	460
Remaining:	\$2,988,819.61		
Days to Substantial Completion:	441	Original SC:	300
		Remaining to SC:	-19
Days to Final Completion:	471	Original FC:	330
		Remaining to FC:	11

\* Budgeted amount is \$4,617,183.69. Contract amount \$5,347,467.37 contingent upon securing additional funding.

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

4934 Pope Chapel Cir, Marianna, FL 32446, USA

☉ 100° E (T) • 30.782104, -85.184192 ±13ft ▲ 95ft



4958A Blue Springs Rd, Marianna, FL 32446, USA

☉ 228° SW (T) • 30.782416, -85.182599 ±9ft ▲ 75ft

