

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 3/16/2024
For Project: **Indian Springs Sewer Phase 2B**
NFWMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 8/1/2023 Award Date: 12/13/2022



Substantial Completion: 6/20/2024 Final Completion: 8/19/2024

The report is for the week of: Monday, 3/4/2024 thru Sunday, 3/10/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Installed 4 laterals to the right of way on Appalachee Trl.
- Tuesday-** No work due to rain. Rain day granted.
- Wednesday-** Installed 2 laterals to the right of way on Appalachee Trl. Repaired road after rain. Rain recovery day granted.
- Thursday-** Installed 350 lf of 8" gravity main from station 1029+40 to 1025+90 on Appalachee Trl.
- Friday-** Installed manhole 1025 and 50 lf of 8" gravity main from station 1025+90 to 1025+40 on Appalachee Trl.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	27%	Time Remaining (%):	34%
Invoiced to Date:	\$1,407,308.09	Weather days to date:	9
Original Contract Amount:	\$6,377,639.99	Holiday days granted:	15
Change Order Amount Approved:		Actual Days:	223
Remaining:	\$4,970,331.90	Days used with deduct:	199
Days to Substantial Completion:	300	Remaining to SC:	101
Days to Final Completion:	360	Remaining to FC:	161

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



☀ 66° NE (T) • 30.770974, -85.16646 ±4 m ▲ 20m



Lateral 1031+08

Indian springs phase 2 B
sewer

06 Mar 2024, 1:41:52 PM



☀ 151° SE (T) • 30.770703, -85.166292 ±5 m ▲ 20m



8 in. Gravity

Indian springs phase 2 B
sewer

07 Mar 2024, 9:34:45 AM

NW 330 N 0 30 NE 60 E 90 120

☉ 33° N (T) ● 30.770613, -85.166216 ±5 m ▲ 20m



Indian springs phase 2 B sewer
Density test 07 Mar 2024, 10:14:52 AM

Earthwork Density Report
FINANCIAL PROJECT NUMBER: ROADWAY NAME: PAGE # OF
CONST. TYPE: STATION: TO N/L OR SHOULDER:

☉ 343° NW (T) ● 30.770857, -85.166345 ±6 m ▲ 20m

LOT #	Date	Station	Test	Soil Density	Wet Density	% Moist	Dry Density	% Max. Density	Disp. Status
			wetwell	116.3	9.6	117.7	98.4		
2-20-24	5100-337-04-044-0	24042	wetwell	119.6/11.7	129.0	9.6	117.7	98.4	
2-20-24	5100-337-04-044-0	24042	wetwell	119.6/11.7	131.1	9.6	119.6	100.0	
2-20-24	5100-337-04-044-0	24042	wetwell	119.6/11.7	127.1	9.4	116.2	97.2	
2-20-24	5100-337-04-044-0	24042	wetwell	119.6/11.7	127.1	9.5	116.1	97.1	
2-21-24	5100-337-04-044-0	24042	Manhole 1072 B	119.6/11.7	129.2	10.4	117.0	97.8	
2-21-24	5100-337-04-044-0	24042	Manhole 1072 B	119.6/11.7	130.8	10.3	118.6	99.2	
2-21-24	5100-337-04-044-0	24042	Manhole 1072 B	119.6/11.7	129.5	10.3	117.4	98.1	
2-27-24	5100-337-04-044-0	24042	Station 1033	119.6/11.7	126.2	3.7	116.4	97.3	
2-27-24	5100-337-04-044-0	24042	Station 1033	119.6/11.7	120.8	3.9	116.3	97.3	
3-7-24			Station 1029	119.6/11.7	127.8	7.0	119.4	99.8	
3-7-24			Station 1029	119.6/11.7	124.4	126.3	60.7	101.4	

NOTES:

Indian springs phase 2 B sewer
Density test 07 Mar 2024, 10:19:24 AM




149° SE (T) 30.769887, -85.165609 ±18 m ▲ 23m



Indian springs phase 2 B sewer
08 Mar 2024, 9:51:59 AM

MH 1025




274° W (T) 30.77205, -85.166803 ±7 m ▲ 20m



Indian springs phase 2B sewer
04 Mar 2024, 9:41:43 AM

Lateral at 1034+50



☉ 53° NE (T) • 30.771783, -85.166607 ±5 m ▲ 22m



Indian springs phase 2B
sewer

Lateral at 1034+00

04 Mar 2024, 11:15:43 AM



☉ 269° W (T) • 30.77143, -85.166606 ±6 m ▲ 20m



Indian springs phase 2B
sewer

Lateral at 1032+28

04 Mar 2024, 3:23:29 PM