

ATTACHMENT C
Quarterly Progress Report [or Final Report]

Jackson County Blue Springs Road Sewer Project – Grant Agreement No. 17-061
 January 1, 2024 through March 31, 2024

1. Description of project work completed during the reporting period

Phase 1

30% plans have been submitted. 60% plans have been submitted. The design team has drafted a new Jackson Blue Springs Road Service Area Map and Cost Estimate and submitted it to the NFWFMD. Continuation of design for the revised phase 1 and updated multi-year phasing has been approved by FDEP and NFWFMD. Final design has been submitted. Permitting is complete. Bidding, contractor selection, and verification are complete. Project has been awarded. Notice to Proceed was established for September 27, 2022. Preconstruction meeting held to discuss project September 27, 2022. The contractor has installed the majority of 10” force main, about 60% of the gravity main and has placed the lift station wet well and valve vault.

Phase 2

The Design team has completed design of 30%, 60% and final plans and permitting for phase 2. Phase 2 was advertised for bid, bids were received and lowest qualified bidder was recommended. Jackson County Board of County Commissioners have issued a Notice of Award to Gulf Coast Utility Contractors LLC. Agreement of stipulated price between Owner and Contractor has been executed.

2. Problems encountered and solutions

Phase 1 bid was overbudget. Additional funds have been requested. Award was announced December 2023. Phase 2 Construction funds were announced December 2023. Phase 2 Construction commencement is dependent on Phase 1 completion.

3. Current work plan and schedule

Provide an updated anticipated schedule for next phase of project up to the next semiannual report or final project report.

Task No.	Task Title	Budget Category	Task Start Date	Task End Date
1	Designing and Permitting	Contractual Services	07/01/2016	06/30/2025
2	Project Management	Contractual Services	07/01/2016	06/30/2025
3	Construction	Contractual Services	07/01/2016	06/30/2025
4	Connection to Central Sewer	Contractual Services	07/01/2016	06/30/2025
5a	Progress Report	Administrative	07/01/2016	12/31/2025
5b	Final Report	Administrative	07/01/2016	12/31/2025

4. Summary of construction and total project costs to date, itemized by major component.

Phase 1 Construction has begun.

Phase 2 Construction is anticipated to start in the second quarter of 2024.