

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 3/27/2024  
 For Project: **Blue Springs Road Sewer Extensions Phase 1**  
**NFWFMD Const. Grant Agreement No. 17-061** AHE # 17-062  
 Contractor: L & K Contracting, Inc.  
 Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 718-7233  
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 2/16/2024 Final Completion: 3/17/2024

The report is for the week of: Monday, 3/18/2024 thru Sunday, 3/24/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Installed 160 lf of 4" gravity on lot.
- Tuesday-** Extended laterals to the right of way. Installed wetwell on lot.
- Wednesday-** Installed 200 lf of 4" gravity on lot. Extended laterals to the right of way.
- Thursday-** Prepared force main for hydrostatic testing.
- Friday-** Prepared force main for hydrostatic testing.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	52%	Time Remaining (%):	-9%
Invoiced to Date:	\$2,554,130.15	Weather days to date:	30
Original Contract Amount:	\$5,347,467.37 *	Holiday days granted:	36
Change Order Amount Approved:	\$83,361.30	Actual Days:	545
Contract Time Approved:	141	Days used with deduct:	479
Remaining:	\$2,876,698.52		
Days to Substantial Completion:	441	Original SC:	300
		Remaining to SC:	-38
Days to Final Completion:	471	Original FC:	330
		Remaining to FC:	-8

\* Budgeted amount is \$4,617,183.69. Contract amount \$5,347,467.37 contingent upon securing additional funding.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

4898 Blue Springs Rd, Marianna, FL 32446, USA

📍 108° E (T) 📍 30.781684, -85.18721 ±13ft ▲ 82ft



Digging around fiber cable, preparing for a lateral extension @ 214+37

Blue Springs Sewer Project  
20 Mar 2024,  
10:37:05 AM CDT

📍 209 S (T) 📍 30.772771, -85.199634 ±13ft ▲ 59ft



Flushing the 10" FM via air vac valve connection at station 34+40

Blue Springs Sewer Project  
21 Mar 2024,  
10:31:52 AM CDT