

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 4/16/2024
 For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 17-062
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 718-7233
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 2/16/2024 Final Completion: 3/17/2024

The report is for the week of: Monday, 4/1/2024 thru Sunday, 4/7/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed 4" gravity on lot. Extended laterals to the right of way.

Tuesday- Repaved area that had settled.

Wednesday- Laid sod on shoulder of Hwy 71

Thursday- Built form for gravity cleanouts.

Friday- Built form for gravity cleanouts.

Saturday- No work at contractor's option.


Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	52%	Time Remaining (%):	-12%
Invoiced to Date:	\$257,230.78	Weather days to date:	30
Original Contract Amount:	\$5,347,467.37 *	Holiday days granted:	36
Change Order Amount Approved:	\$83,361.30	Actual Days:	559
Contract Time Approved:	141	Days used with deduct:	493
Remaining:	\$5,173,597.89		
Days to Substantial Completion:	441	Original SC:	300
		Remaining to SC:	-52
Days to Final Completion:	471	Original FC:	330
		Remaining to FC:	-22

* Budgeted amount is \$4,617,183.69. Contract amount \$5,347,467.37 contingent upon securing additional funding.


Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



106° E (T) • 30.781612, -85.186674 ±3 m ▲ 25m



Baxter's Asphalt applying asphalt (mix design SPM 23-22168A) on Blue Springs Road Blue Springs Sewer Project 02 Apr 2024, 12:46:14 PM



225° SW (T) • 30.782175, -85.186291 ±3 m ▲ 25m



Repair of saw cut section of Pope Chapel cr. (4910) Blue Springs Sewer Project 03 Apr 2024, 1:12:58 PM