

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 4/16/2024  
 For Project: **Blue Springs Road Sewer Extensions Phase 1**  
**NFWFMD Const. Grant Agreement No. 17-061** AHE # 17-062  
 Contractor: L & K Contracting, Inc.  
 Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 718-7233  
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 2/17/2024 Final Completion: 3/18/2024

The report is for the week of: Monday, 4/8/2024 thru Sunday, 4/14/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Moved automated lights. Removed asphalt preparing to install gravity main.
- Tuesday-** Installed 84 lf of 8" gravity main. Prepared lift station area for placing concrete slab.
- Wednesday-** Installed 42 lf of 8" gravity main. Prepared lift station area for placing concrete slab.
- Thursday-** No work due to rain. Rain day granted.
- Friday-** Installed 84 lf of 8" gravity main.
- Saturday-** Repaired manhole 214.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	53%	Time Remaining (%):	-13%
Invoiced to Date:	\$257,230.78	Weather days to date:	31
Original Contract Amount:	\$5,347,467.37 *	Holiday days granted:	36
Change Order Amount Approved:	\$83,361.30	Actual Days:	566
Contract Time Approved:	141	Days used with deduct:	499
Remaining:	\$5,173,597.89		
Days to Substantial Completion:	441	Original SC:	300
		Remaining to SC:	-58
Days to Final Completion:	471	Original FC:	330
		Remaining to FC:	-28

\* Budgeted amount is \$4,617,183.69. Contract amount \$5,347,467.37 contingent upon securing additional funding.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



4882 Co Rd 164, Marianna, FL 32446, USA

☉ 221° SW (T) • 30.781525, -85.1887 ±77 m ▲ 24m



Pipe trench  
AHE/bhl

Blue Springs Sewer Project  
09 Apr 2024, 8:00:54 AM

☉ 237° SW (T) • 30.781564, -85.187689 ±3 m ▲ 24m



Roller/vibrating packing at  
station 211+20  
AHE/bhl

Blue Springs Sewer Project  
09 Apr 2024, 9:00:35 AM