

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 3/27/2024
For Project: **Indian Springs Phase 2 Water**
FDEP Grant/Loan Agreement DW320381 AHE # 20-034
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell Engineering Inspector: Tyler Lawrence (850) 718-7233
Notice to Proceed: 10/15/2023 Award Date: 9/12/2023



Substantial Completion: 5/16/2025 Final Completion: 7/15/2025

The report is for the week of: Monday, 3/18/2024 thru Sunday, 3/24/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed sod, 2 services and 115 lf of 10" water main.

Tuesday- Installed 6 services, 61 lf of 6" water main and 33 lf of 8" water main.

Wednesday- Installed 12 services and 90 lf of 6" trenchless main.

Thursday- Installed sod, 6 services and 244 lf of 10" water main.

Friday- Installed sod, 1 service and 140 lf of 10" water main.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	31%	Time Remaining (%):	74%
Invoiced to Date:	\$1,386,829.80	Weather days to date:	3
Original Contract Amount:	\$4,492,568.00	Holiday days granted:	16
Change Order Amount Approved:	-\$550,499.25	Actual Days:	162
Remaining:	\$2,555,238.95	Days used with deduct:	143
Days to Substantial Completion:	560	Remaining to SC:	417
Days to Final Completion:	620	Remaining to FC:	477

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



2878 Magnolia Blossom Ln Marianna FL

☀ 65°NE (T) ● 30°46'32"N, 85°9'44"W ±13ft ▲ 147ft



6" bore at the cul de sac on magnolia blossom

20 Mar 2024 09:57:07



5186 Clubhouse Dr Marianna FL

☀ 111°E (T) ● 30°46'8"N, 85°9'46"W ±13ft ▲ 185ft





Laying 10" pipe on magnolia blossom

21 Mar 2024, 08:14:25

☀ 258°W (T) ● 30°46'9"N, 85°9'46"W ±65ft ▲ 185ft



Tying 2 driveways together

21 Mar 2024, 12:13:05

☀ 353°N (T) ● 30°46'11"N, 85°9'46"W ±13ft ▲ 173ft



Installing 10" pipe on magnolia blossom

22 Mar 2024, 09:52:44