

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 4/3/2024
For Project: **Indian Springs Phase 2 Water**
FDEP Grant/Loan Agreement DW320381 AHE # 20-034
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell Engineering Inspector: Tyler Lawrence (850) 718-7233
Notice to Proceed: 10/15/2023 Award Date: 9/12/2023



Substantial Completion: 5/16/2025 Final Completion: 7/15/2025

The report is for the week of: Monday, 3/25/2024 thru Sunday, 3/31/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Installed 2 fire hydrants, 1 service, 5-10" valves, 2-10" tee, 73 lf of 8" water main and 285 lf of 10" water main.
- Tuesday-** Installed 2 services, 300 lf of 8" water main and 540 lf of 10" water main.
- Wednesday-** Installed 3 services, 277 lf of 8" water main and 675 lf of 10" water main.
- Thursday-** Installed 1 fire hydrant, 540 lf of 8" water main and 80 lf of 10" water main.
- Friday-** Installed 5 services. Cleaned construction area.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	32%	Time Remaining (%):	73%
Invoiced to Date:	\$1,386,829.80	Weather days to date:	3
Original Contract Amount:	\$4,492,568.00	Holiday days granted:	16
Change Order Amount Approved:	-\$550,499.25	Actual Days:	169
Remaining:	\$2,555,238.95	Days used with deduct:	150
Days to Substantial Completion:	560	Remaining to SC:	410
Days to Final Completion:	620	Remaining to FC:	470

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

5101–5183 Clubhouse Dr Marianna FL

☀ 123°SE (T) ● 30°46'7"N, 85°9'46"W ±9ft ▲ 175ft



Installed valves at magnolia blossom and clubhouse drive

25 Mar 2024 10:53:38

5180 Clubhouse Dr Marianna FL

☀ 40°NE (T) ● 30°46'7"N, 85°9'46"W ±9ft ▲ 180ft



Fire hydrant on clubhouse drive

25 Mar 2024, 12:54:04

☀ 289°W (T) ● 30°46'7"N, 85°9'45"W ±36ft ▲ 166ft



8" pvc on clubhouse drive

25 Mar 2024, 15:18:19

☀ 27°NE (T) ● 30°46'18"N, 85°9'47"W ±52ft ▲ 168ft



Fire hydrant on magnolia blossom

28 Mar 2024, 10:47:42