

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 4/3/2024
For Project: **Indian Springs Sewer Phase 2B**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 8/1/2023 Award Date: 12/13/2022



Substantial Completion: 6/20/2024 Final Completion: 8/19/2024

The report is for the week of: Monday, 3/25/2024 thru Sunday, 3/31/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed 4" of limerock base above trench. Performed CCTV camera inspection from manhole 1043 to 1066.

Tuesday- Installed 1-4" valve and 65 lf of 4" force main.

Wednesday- Installed 632 lf of 4" force main.

Thursday- Installed 98 lf of 4" gravity on lot abd 340 lf of 4" force main.

Friday- Cleaned up construction area.


Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	30%	Time Remaining (%):	27%
Invoiced to Date:	\$1,407,308.09	Weather days to date:	9
Original Contract Amount:	\$6,377,639.99	Holiday days granted:	15
Change Order Amount Approved:		Actual Days:	244
Remaining:	\$4,970,331.90	Days used with deduct:	220
Days to Substantial Completion:	300	Remaining to SC:	80
Days to Final Completion:	360	Remaining to FC:	140

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)




☀ 149° SE (T) ● 30.771823, -85.166794 ±10 m ▲ 23m



Road base

Indian springs phase 2B
sewer

25 Mar 2024, 8:10:46 AM




☀ 114° E (T) ● 30.770831, -85.16613 ±6 m ▲ 21m



Camera inspection

Indian springs phase 2B
sewer

25 Mar 2024, 8:50:31 AM



☀ 295° W (T) • 30.77848, -85.159599 ±20 m ▲ 17m



Indian springs phase 2B
sewer

Force main

26 Mar 2024, 9:30:16 AM



☀ 337° NW (T) • 30.778237, -85.159079 ±16 m ▲ 17m



Indian springs phase 2B
sewer

Force main

26 Mar 2024, 9:57:26 AM