

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 4/16/2024  
For Project: **Indian Springs Sewer Phase 2B**  
**NFWFMD Const. Grant Agreement No. 20-036** AHE # 20-033  
Contractor: Blankenship Contracting, Inc.  
Designer: Alday-Howell Engineering  
Notice to Proceed: 8/1/2023



Inspector: Dwayne Josey (850) 258-3386

Award Date: 12/13/2022

Substantial Completion: 6/20/2024

Final Completion: 8/19/2024

The report is for the week of: Monday, 4/1/2024

thru Sunday, 4/7/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** Installed 40 lf of 2" force main from manhole 1046 and 50 lf of 2" force main from manhole 1037 to the right of way. Installed 98 lf of 4" gravity on lot.

**Tuesday-** Corrected sags in previous installed 8" gravity main. Installed 128 lf of 4" gravity on lot.

**Wednesday-** Corrected sags in previous installed 8" gravity main. Installed 56 lf of 4" gravity on lot.

**Thursday-** Installed 98 lf of 4" gravity on lot and 40 lf of 4" force main.

**Friday-** Located utilities.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	31%	Time Remaining (%):	24%
Invoiced to Date:	\$1,549,451.80	Weather days to date:	9
Original Contract Amount:	\$6,377,639.99	Holiday days granted:	15
Change Order Amount Approved:		Actual Days:	251
Remaining:	\$4,828,188.19	Days used with deduct:	227
Days to Substantial Completion:	300	Remaining to SC:	73
Days to Final Completion:	360	Remaining to FC:	133

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



☀ 250° SW (T) ● 30.778141, -85.159794 ±29 m ▲ 17m



☀ 264° W (T) ● 30.778527, -85.159644 ±14 m ▲ 17m

