

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 4/16/2024
For Project: **Indian Springs Sewer Phase 2B**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 8/1/2023 Award Date: 12/13/2022



Substantial Completion: 6/20/2024 Final Completion: 8/19/2024

The report is for the week of: Monday, 4/8/2024 thru Sunday, 4/14/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed 98 lf of 4" gravity on lot, 61 lf of 4" trenchless and 699 lf of 4" force main.

Tuesday- Installed 128 lf of 4" gravity on lot, 44 lf of 4" trenchless and 286 lf of 4" force main.

Wednesday- Installed 84 lf of 4" gravity on lot and 440 lf of 4" force main.

Thursday- Installed 84 lf of 4" gravity on lot, 200 lf of 2" low pressure force main and 320 lf of 4" force main.

Friday- Installed 120 lf of 2" low pressure force main and 200 lf of 4" force main.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	31%	Time Remaining (%):	22%
Invoiced to Date:	\$1,549,451.80	Weather days to date:	9
Original Contract Amount:	\$6,377,639.99		
Change Order Amount Approved:		Holiday days granted:	15
		Actual Days:	258
Remaining:	\$4,828,188.19	Days used with deduct:	234
Days to Substantial Completion:	300	Remaining to SC:	66
Days to Final Completion:	360	Remaining to FC:	126

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



244° SW (T) 30.777829, -85.162879 ±5 m ▲ 25m



4 in fm.

Indian springs phase 2B
sewer
08 Apr 2024, 9:09:43 AM




132° SE (T) 30.775322, -85.166172 ±6 m ▲ 20m



4 in lateral

Indian springs phase 2B
sewer
08 Apr 2024, 11:20:48 AM



☀ 128° SE (T) • 30.775258, -85.166091 ±8 m ▲ 20m



4 in lateral

Indian springs phase 2B
sewer
08 Apr 2024, 1:53:08 PM




☀ 269° W (T) • 30.774888, -85.166999 ±5 m ▲ 18m



4 in lateral

Indian springs phase 2B
sewer
09 Apr 2024, 11:37:53 AM



☉ 100° E (T) ● 30.773152, -85.166823 ±7 m ▲ 21m



Indian springs phase 2B
sewer

4 in Gravity

10 Apr 2024, 11:47:43 AM



☉ 94° E (T) ● 30.773122, -85.166955 ±16 m ▲ 21m



Indian springs phase 2B
sewer

4 in Gravity

10 Apr 2024, 2:02:50 PM