## CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for:	Jackson County, FL					L
Prepared by:	Alday-Howell Engineering, Inc.					
Prepared on:	5/3/2024				Alday-Howell ENGINEERING, INC.	
For Project:	Indian Springs Phase 2 Water					
	FDEP Gran	t/Loan Agree	ment DW3203	381	AHE # 20-034	
Contractor:	L & K Contra	acting, Inc.				
Designer:	Alday-Howe	II Engineering	J	Inspector:	Tyler Lawrence (850) 718	-7233
Notice to Proceed:	10/15/2023		Award Date:	9/12/2023		
Substantial (	Completion:	5/16/2025			Final Completion:	7/15/2025
The report is for the we	eek of:	Monday	, 4/22/2024		thru Sunday,	4/28/2024
The contractor performed the following operations this week. Sub work is noted in parenthesis:						
Monday-	Installed 120 LF	of 6" PVC water	main and 150 LF c	of 8" PVC water	main.	
Tuesday-	Installed 60LF c	of 6" PVC water m	ain and 74 LF of 1	0" PVC water m	nain.	
Wednesday-	Installed 620 LF	of 10" PVC wate	r main, 1 fire hydra	ant and 3-1" serv	vices.	
Thursday-	Installed 110 LF	F of 10" PVC wate	r main.			
Friday-	Installed 140 LF	of 10" PVC wate	r main.			
Saturday-	No work at cont	ractor's option.				
Sunday-	No work at contractor's option.					
Engineer's remarks/Pending issues:						
Percent Project Complete:		369	%		Time Remaining (%):	68%
Invoiced to Date:		\$1,864,556.1	2		Weather days to date:	3
Original Contract Amount:		\$4,492,568.0	0			
Change Order Amount Approved:		-\$550,499.2	25		Holiday days granted:	16
					Actual Days:	197
Remaining:		\$2,077,512.6	3		Days used with deduct:	178
Days to Substantial Co	mpletion:	56	60		Remaining to SC:	382
Days to Final Completion:		62	20		Remaining to FC:	442

Rol B

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

## 2854 Magnolia Blossom Ln Marianna FL

© 18°N (T) ● 30°46'25"N, 85°9'53"W ±9ft ▲ 169ft



Fire hydrant robins way

## 5282 Oak Dr Marianna FL

## © 332°NW (T) ● 30°46'42"N, 85°9'20"W ±32ft ▲ 142ft

