

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 5/7/2024

For Project: **Indian Springs Phase 2 Water**
FDEP Grant/Loan Agreement DW320381

AHE # 20-034

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell Engineering

Inspector: Tyler Lawrence (850) 718-7233

Notice to Proceed: 10/15/2023

Award Date: 9/12/2023

Substantial Completion: 5/16/2025

Final Completion: 7/15/2025

The report is for the week of: Monday, 4/29/2024

thru Sunday, 5/5/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed 140 LF of 10" PVC water main.

Tuesday- Installed 1 -1" service.

Wednesday- Dressed up shoulder preparing for sod.

Thursday- Dressed up shoulder preparing for sod.

Friday- Dressed up shoulder preparing for sod.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: 36%

Time Remaining (%): 67%

Invoiced to Date: \$1,864,556.12

Weather days to date: 3

Original Contract Amount: \$4,492,568.00

Change Order Amount Approved: -\$550,499.25

Holiday days granted: 16

Remaining: \$2,077,512.63

Actual Days: 204

Days used with deduct: 185

Days to Substantial Completion: 560

Remaining to SC: 375

Days to Final Completion: 620

Remaining to FC: 435



Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



Alday-Howell
ENGINEERING, INC.

5281 Oak Dr Marianna FL

☀ 227°SW (T) ● 30°46'39"N, 85°9'19"W ±19ft ▲ 109ft



Fire hydrant on oak drive

30 Apr 2024, 12:43:41

☀ 198°S (T) ● 30°46'40"N, 85°9'20"W ±13ft ▲ 155ft



10" pvc oak drive

30 Apr 2024, 14:21:59

5281 Oak Dr Marianna FL

☉ 360°N (T) ● 30°46'40"N, 85°9'20"W ±13ft ▲ 144ft



10" pvc oak drive

01 May 2024, 09:21:54

☉ 281°W (T) ● 30°46'41"N, 85°9'19"W ±13ft ▲ 131ft



10" sleeve at driveway on oak drive

01 May 2024, 13:10:39