

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 4/30/2024
For Project: **Indian Springs Sewer Phase 2B**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 8/1/2023 Award Date: 12/13/2022



Substantial Completion: 6/20/2024 Final Completion: 8/19/2024

The report is for the week of: Monday, 4/22/2024 thru Sunday, 4/28/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed grinder station wet well.

Tuesday- Installed 2 grinder station wet wells.

Wednesday- Installed 2 grinder station wet wells.

Thursday- Installed 2 grinder station wet wells.

Friday- No work at contractor's option.


Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	31%	Time Remaining (%):	17%
Invoiced to Date:	\$1,727,936.25	Weather days to date:	9
Original Contract Amount:	\$6,377,639.99	Holiday days granted:	15
Change Order Amount Approved:		Actual Days:	272
Remaining:	\$4,649,703.74	Days used with deduct:	248
Days to Substantial Completion:	300	Remaining to SC:	52
Days to Final Completion:	360	Remaining to FC:	112

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



☼ 343° NW (T) • 30.778751, -85.164357 ±7 m ▲ 18m



Grinder

Indian springs phase 2B
sewer
22 Apr 2024, 1:24:02 PM



☼ 289° W (T) • 30.77858, -85.164338 ±12 m ▲ 18m



Grinder

Indian springs phase 2B
sewer
22 Apr 2024, 2:37:23 PM



60° NE (T) • 30.779516, -85.1625 ±6 m ▲ 0m



Grinder

Indian springs phase 2B
sewer
23 Apr 2024, 9:55:37 AM




292° W (T) • 30.779501, -85.162573 ±5 m ▲ 0m



Grinder

Indian springs phase 2B
sewer
23 Apr 2024, 10:59:36 AM



211° S (T) 30.773906, -85.169011 ±4 m ▲ 16m



Grinder

Indian springs phase 2B sewer
24 Apr 2024, 1:00:40 PM



164° SE (T) 30.773853, -85.168968 ±14 m ▲ 16m



Grinder

Indian springs phase 2B sewer
24 Apr 2024, 1:19:58 PM