

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 5/7/2024
 For Project: **Indian Springs Sewer Phase 2B**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
 Contractor: Blankenship Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386
 Notice to Proceed: 8/1/2023 Award Date: 12/13/2022



Substantial Completion: 6/20/2024 Final Completion: 8/19/2024

The report is for the week of: Monday, 4/29/2024 thru Sunday, 5/5/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed 2 grinder station wet wells.

Tuesday- Installed grinder station wet well.

Wednesday- No work at contractor's option.

Thursday- Surveyed inverts of manholes. Corrected sag in pipe. Performed CCTV.

Friday- Located utilities.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	31%	Time Remaining (%):	15%
Invoiced to Date:	\$1,727,936.25	Weather days to date:	9
Original Contract Amount:	\$6,377,639.99		
Change Order Amount Approved:		Holiday days granted:	15
		Actual Days:	279
Remaining:	\$4,649,703.74	Days used with deduct:	255
Days to Substantial Completion:	300	Remaining to SC:	45
Days to Final Completion:	360	Remaining to FC:	105

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)




☼ 105° E (T) ● 30.775409, -85.166585 ±18 m ▲ 19m



Indian springs phase 2B
sewer

Grinder

30 Apr 2024, 9:12:50 AM




☼ 14° N (T) ● 30.775509, -85.166732 ±9 m ▲ 19m



Indian springs phase 2B
sewer

Grinder

30 Apr 2024, 9:22:47 AM



☀ 164° SE (T) ● 30.774242, -85.170248 ±7 m ▲ 6m



Fixed sink hole

Indian springs phase 2B
sewer

30 Apr 2024, 10:56:03 AM




☀ 36° NE (T) ● 30.775509, -85.166581 ±4 m ▲ 19m



Grinder

Indian springs phase 2B
sewer

30 Apr 2024, 10:30:36 AM



☀ 205° S (T) ● 30.774472, -85.166875 ±3 m ▲ 20m



Indian springs phase 2B sewer

Camera crew

02 May 2024, 1:24:06 PM



☀ 36° NE (T) ● 30.775996, -85.165691 ±8 m ▲ 10m



Indian springs phase 2B sewer

Repair joint between iron and pvc

02 May 2024, 3:26:32 PM