

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 5/14/2024
For Project: **Indian Springs Sewer Phase 2B**
NFWMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell Engineering
Notice to Proceed: 8/1/2023



Inspector: Dwayne Josey (850) 258-3386

Award Date: 12/13/2022

Substantial Completion: 6/21/2024

Final Completion: 8/20/2024

The report is for the week of: Monday, 5/6/2024

thru Sunday, 5/12/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- (Palmer Electric measured electrical connections.)

Tuesday- (Palmer Electric installed electrical connections to grinder station.)

Wednesday- (Palmer Electric installed electrical connections to grinder station.)

Thursday- Installed 144 Lf of 2" force main and 300 LF of 4" force main. (Palmer Electric installed electrical connections to grinder station.)

Friday- No work due to rain. Rain day given.


Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	31%	Time Remaining (%):	13%
Invoiced to Date:	\$1,727,936.25	Weather days to date:	10
Original Contract Amount:	\$6,377,639.99		
Change Order Amount Approved:		Holiday days granted:	15
		Actual Days:	286
Remaining:	\$4,649,703.74	Days used with deduct:	261
Days to Substantial Completion:	300	Remaining to SC:	39
Days to Final Completion:	360	Remaining to FC:	99

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



☉ 320° NW (T) • 30.778739, -85.164477 ±16 m ▲ 11m



Indian springs phase 2B
sewer

Rubber seal

07 May 2024, 11:16:34 AM



☉ 311° NW (T) • 30.77549, -85.166494 ±19 m ▲ -34m



Indian springs phase 2B
sewer

Power to grinder

08 May 2024, 10:38:37 AM



☉ 327° NW (T) • 30.775637, -85.16673 ±5 m ▲ 18m



Indian springs phase 2B
sewer

Rubber seal

08 May 2024, 11:58:21 AM



☉ 23° N (T) • 30.775232, -85.167634 ±8 m ▲ 18m



Indian springs phase 2B
sewer

2 in. FM

09 May 2024, 1:22:47 PM




☀ 44° NE (T) ● 30.779578, -85.162598 ±8 m ▲ 0m



Power hook up

Indian springs phase 2B sewer

09 May 2024, 1:27:43 PM



☀ 68° NE (T) ● 30.779593, -85.162561 ±8 m ▲ 0m



Power hook up

Indian springs phase 2B sewer

09 May 2024, 1:28:32 PM