

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 5/21/2024
For Project: **Indian Springs Sewer Phase 2B**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell Engineering
Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 8/1/2023 Award Date: 12/13/2022



Substantial Completion: 6/21/2024 Final Completion: 8/20/2024

The report is for the week of: Monday, 5/13/2024 thru Sunday, 5/19/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Installed 60 LF of 4" force main. Located utilities.
- Tuesday-** Installed 1 Air/Vac Valve, 180 LF of 2" force main and 160 LF of 4" force main.
- Wednesday-** Installed 140 LF of 2" force main and 300 LF of 4" force main.
- Thursday-** Installed 60 LF of 2" force main and 160 LF of 4" force main.
- Friday-** Installed 1 Air/Vac Valve, terminal cleanout for 2" force main and 160 LF of 4" force main. Bored on lot services.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	31%	Time Remaining (%):	11%
Invoiced to Date:	\$1,727,936.25	Weather days to date:	10
Original Contract Amount:	\$6,377,639.99	Holiday days granted:	15
Change Order Amount Approved:		Actual Days:	293
Remaining:	\$4,649,703.74	Days used with deduct:	268
Days to Substantial Completion:	300	Remaining to SC:	32
Days to Final Completion:	360	Remaining to FC:	92

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



☀ 17° N (T) • 30.774745, -85.166813 ±11 m ▲ 18m



Air vac valve

Indian springs phase 2B
sewer

14 May 2024, 8:44:50 AM




☀ 351° N (T) • 30.770933, -85.166543 ±13 m ▲ 19m



4 in. FM

Indian springs phase 2B
sewer

14 May 2024, 10:34:47 AM



☀ 259° W (T) • 30.775072, -85.167681 ±5 m ▲ 18m



Indian springs phase 2B
sewer

2 in. FM

14 May 2024, 10:38:19 AM



☀ 348° N (T) • 30.770559, -85.166255 ±7 m ▲ 20m



Indian springs phase 2B
sewer

4 in. FM

15 May 2024, 10:06:21 AM



☀ 176° S (T) ● 30.775407, -85.168076 ±20 m ▲ 18m



Indian springs phase 2B sewer

2 in. FM

15 May 2024, 12:50:32 PM



☀ 268° W (T) ● 30.77779, -85.162532 ±7 m ▲ 18m



Indian springs phase 2B sewer

Air vac valve

17 May 2024, 9:02:07 AM