

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 5/21/2024  
 For Project: **Blue Springs Road Sewer Extensions Phase 1**  
**NFWFMD Const. Grant Agreement No. 17-061** AHE # 17-062  
 Contractor: L & K Contracting, Inc.  
 Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 718-7233  
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 2/19/2024 Final Completion: 3/20/2024

The report is for the week of: Monday, 5/13/2024 thru Sunday, 5/19/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** No work due to rain. Rain day granted.
- Tuesday-** Rain recovery day requested due to excessive rain. Rain Day granted.
- Wednesday-** Cleaned up construction area.
- Thursday-** Installed mitered end at 219+95.
- Friday-** No work due to rain. Rain day given.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	55%	Time Remaining (%):	-21%
Invoiced to Date:	\$257,230.78	Weather days to date:	33
Original Contract Amount:	\$5,347,467.37 *	Holiday days granted:	36
Change Order Amount Approved:	\$83,361.30	Actual Days:	601
Contract Time Approved:	141	Days used with deduct:	532
Remaining:	\$5,173,597.89		
Days to Substantial Completion:	441	Original SC: 300	Remaining to SC: -91
Days to Final Completion:	471	Original FC: 330	Remaining to FC: -61

\* Budgeted amount is \$4,617,183.69. Contract amount \$5,347,467.37 contingent upon securing additional funding.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

4950 Blue Springs Rd, Marianna, FL 32446, USA

☀ 251° SW (T) • 30.782339, -85.183106 ±3 m ▲ 24m



Road shoulder  
reconstruction between  
224+20 and 227+30  
AHE/bhl

Blue Springs Sewer Project  
17 May 2024, 8:29:40 AM

☀ 270° W (T) • 30.782339, -85.183108 ±3 m ▲ 24m



Road shoulder  
reconstruction from station  
224+20 to 227+30  
AHE/bhl

Blue Springs Sewer Project  
17 May 2024, 8:29:46 AM

4950 Blue Springs Rd, Marianna, FL 32446, USA

📍 256° SW (T) 📍 30.782229, -85.183085 ±4 m ▲ 25m



Area of repair due to  
excessive rain fall. Station  
227+10  
AHE/bhl

Blue Springs Sewer Project  
17 May 2024, 8:31:38 AM