

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 5/28/2024
For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 17-062
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell Engineering
Notice to Proceed: 9/27/2022



Inspector: Brett Lawrence (850) 718-7233

Award Date: 6/29/2022

Substantial Completion: 2/22/2024

Final Completion: 3/23/2024

The report is for the week of: Monday, 5/20/2024

thru Sunday, 5/26/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Cleaned up construction area.

- Tuesday-** Clip roadway from 203+85 to 214+43.

- Wednesday-** Cleaned up construction area.

- Thursday-** Paved section BSR 203+85 to 214+43.

- Friday-** Laid down temporary striping.

- Saturday-** Memorial Day weekend. Holiday day granted.

- Sunday-** Memorial Day weekend. Holiday day granted.

Engineer's remarks/Pending issues:

Percent Project Complete:	55%	Time Remaining (%):	-22%		
Invoiced to Date:	\$257,230.78	Weather days to date:	34		
Original Contract Amount:	\$5,347,467.37	Holiday days granted:	38		
Change Order Amount Approved:	\$83,361.30	Actual Days:	608		
Contract Time Approved:	141	Days used with deduct:	536		
Remaining:	\$5,173,597.89				
Days to Substantial Completion:	441	Original SC:	300	Remaining to SC:	-95
Days to Final Completion:	471	Original FC:	330	Remaining to FC:	-65

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

4894 Pope Chapel Cir, Marianna, FL 32446, USA

☼ 193° S (T) • 30.78162, -85.187689 ±3 m ▲ 24m



Bryan Land Services clipping BSR
AHE/bhl


Blue Springs Sewer Project
21 May 2024, 11:34:52 AM

☼ 131° SE (T) • 30.781127, -85.19031 ±3 m ▲ 24m



Baxters Asphalt/BSR paving
AHE/bhl

Blue Springs Sewer Project
23 May 2024, 9:39:20 AM



☀ 301° W (T) ● 30.781588, -85.187561 ±3 m ▲ 24m



Temporary striping on BSR

Blue Springs Sewer Project