

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 6/4/2024
For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 17-062
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 718-7233
Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 2/23/2024 Final Completion: 3/24/2024

The report is for the week of: Monday, 5/27/2024 thru Sunday, 6/2/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Memorial Day. Holiday day granted.

Tuesday- Cleaned up construction area.

Wednesday- Laid sod and installed 42' of 8" gravity sewer pipe.

Thursday- Continued applying sod and installed 70' of 8" gravity sewer pipe.

Friday- Cleaned up construction area.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	55%	Time Remaining (%):	-23%		
Invoiced to Date:	\$257,230.78	Weather days to date:	34		
Original Contract Amount:	\$5,347,467.37	Holiday days granted:	39		
Change Order Amount Approved:	\$83,361.30	Actual Days:	615		
Contract Time Approved:	141	Days used with deduct:	542		
Remaining:	\$5,173,597.89				
Days to Substantial Completion:	441	Original SC:	300	Remaining to SC:	-101
Days to Final Completion:	471	Original FC:	330	Remaining to FC:	-71

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)




☉ 257° SW (T) ● 30.781315, -85.189375 ±3 m ▲ 24m



Sod application at 207+50
AHE/bhl

Blue Springs Sewer Project
29 May 2024, 6:09:31 PM



☉ 116° E (T) ● 30.783119, -85.178342 ±3 m ▲ 6m



Excavating asphalt in preparation for
pipe install.
AHE/bhl

Blue Springs Sewer Project
30 May 2024, 7:31:04 AM



☉ 49° NE (T) ● 30.781099, -85.190673 ±3 m ▲ 24m



Sod application on west end of BSR
AHE/bhl

Blue Springs Sewer Project
29 May 2024, 6:11:16 PM