

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 6/11/2024
 For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 17-062
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 718-7233
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 2/25/2024 Final Completion: 3/26/2024

The report is for the week of: Monday, 6/3/2024 thru Sunday, 6/9/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Rain affected more than 1/2 of days production. Rain day given.

Tuesday- Back fill material saturated from rain. Rain recovery day given.

Wednesday- Installed 42 LF of 8" gravity sewer pipe.

Thursday- Installed 140 LF of 8" gravity sewer pipe.

Friday- Installed 56 LF of 8" gravity sewer pipe.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	55%	Time Remaining (%):	-24%
Invoiced to Date:	\$2,778,986.09	Weather days to date:	36
Original Contract Amount:	\$5,347,467.37	Holiday days granted:	39
Change Order Amount Approved:	\$83,361.30	Actual Days:	622
Contract Time Approved:	141	Days used with deduct:	547
Remaining:	\$2,651,842.58		
Days to Substantial Completion:	441	Original SC:	300
		Remaining to SC:	-106
Days to Final Completion:	471	Original FC:	330
		Remaining to FC:	-76

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)



☉ 230° SW (T) • 30.783144, -85.178077 ±4 m ▲ 6m



Installation of 8" gravity
AHE/bhl

Blue Springs Sewer Project
05 Jun 2024, 10:30:26 AM

☉ 133° SE (T) • 30.783189, -85.178004 ±4 m ▲ 10m



Installing 8" sewer pipe
AHE/bhl

Blue Springs Sewer Project
06 Jun 2024, 8:57:00 AM



☀ 99° E (T) • 30.783175, -85.177976 ±3 m ▲ 9m



Installing 8" Sewer pipe
AHE/bhl

Blue Springs Sewer Project
06 Jun 2024, 8:57:05 AM

☀ 231° SW (T) • 30.783244, -85.177527 ±5 m ▲ 11m



Contractors working in the pipe
trench
AHE/bhl

Blue Springs Sewer Project
07 Jun 2024, 8:19:32 AM