

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 5/27/2024

For Project: **Indian Springs Phase 2 Water
FDEP Grant/Loan Agreement DW320381**

AHE # 20-034

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell Engineering

Inspector: Tyler Lawrence (850) 718-7233

Notice to Proceed: 10/15/2023

Award Date: 9/12/2023

Substantial Completion: 5/18/2025

Final Completion: 7/17/2025

The report is for the week of: Monday, 5/20/2024

thru Sunday, 5/26/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Dressed up shoulder preparing for sod. Poured valve pads.

Tuesday- Dressed up shoulder preparing for sod. Poured valve pads.

Wednesday- Dressed up shoulder preparing for sod. Poured valve pads.

Thursday- Dressed up shoulder preparing for sod. Poured valve pads.

Friday- Dressed up shoulder preparing for sod. Poured valve pads.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: 36%

Time Remaining (%): 64%

Invoiced to Date: \$1,864,556.12

Weather days to date: 5

Original Contract Amount: \$4,492,568.00

Change Order Amount Approved: -\$550,499.25

Holiday days granted: 16

Remaining: \$2,077,512.63

Actual Days: 225

Days used with deduct: 204

Days to Substantial Completion: 560

Remaining to SC: 356


Days to Final Completion: 620

Remaining to FC: 416



Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)





☉ 25°NE (T) ● 30°45'59"N, 85°10'21"W ±13ft ▲ 160ft

