

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 6/20/2024
For Project: **Indian Springs Phase 2 Water**
FDEP Grant/Loan Agreement DW320381 AHE # 20-034
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell Engineering Inspector: Tyler Lawrence (850) 718-7233
Notice to Proceed: 10/15/2023 Award Date: 9/12/2023



Substantial Completion: 5/18/2025 Final Completion: 7/17/2025

The report is for the week of: Monday, 6/10/2024 thru Sunday, 6/16/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Installed performance turf.
- Tuesday-** No work at contractor's option.
- Wednesday-** No work at contractor's option.
- Thursday-** No work at contractor's option.
- Friday-** No work at contractor's option.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	37%	Time Remaining (%):	60%
Invoiced to Date:	\$1,864,556.12	Weather days to date:	5
Original Contract Amount:	\$4,492,568.00	Holiday days granted:	16
Change Order Amount Approved:	-\$550,499.25	Actual Days:	246
Remaining:	\$2,077,512.63	Days used with deduct:	225
Days to Substantial Completion:	560	Remaining to SC:	335
Days to Final Completion:	620	Remaining to FC:	395

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)