

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 6/5/2024  
For Project: **Indian Springs Sewer Phase 2B**  
**NFWFMD Const. Grant Agreement No. 20-036** AHE # 20-033  
Contractor: Blankenship Contracting, Inc.  
Designer: Alday-Howell Engineering  
Notice to Proceed: 8/1/2023



Inspector: Dwayne Josey (850) 258-3386

Award Date: 12/13/2022

Substantial Completion: 6/22/2024

Final Completion: 8/21/2024

The report is for the week of: Monday, 5/27/2024

thru Sunday, 6/2/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** Memorial day. Holiday day given.

**Tuesday-** Prepared for hydrostatic testing.

**Wednesday-** Prepared for hydrostatic testing. Installed power to grinder.

**Thursday-** Performed hydrostatic testing

**Friday-** Installed 410 LF of 1-1/2" hdpe for sewer on lot service.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	31%	Time Remaining (%):	6%
Invoiced to Date:	\$1,857,047.85	Weather days to date:	10
Original Contract Amount:	\$6,377,639.99	Holiday days granted:	16
Change Order Amount Approved:		Actual Days:	307
Remaining:	\$4,520,592.14	Days used with deduct:	281
Days to Substantial Completion:	300	Remaining to SC:	19
Days to Final Completion:	360	Remaining to FC:	79

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)





☼ 189° S (T) ● 30.768884, -85.164943 ±4 m ▲ 20m



Filling 4 in FM with water

Indian springs phase 2B sewer  
28 May 2024, 11:00:18 AM




☼ 244° SW (T) ● 30.770666, -85.166798 ±3 m ▲ 19m



Indian springs phase 2B sewer  
28 May 2024, 3:12:43 PM





13° N (T) • 30.77065, -85.166964 ±3 m ▲ 20m



Indian springs phase 2B sewer  
28 May 2024, 3:12:57 PM



140° SE (T) • 30.772837, -85.168203 ±3 m ▲ 18m



Boring 1.5 in to grinder

Indian springs phase 2B sewer  
31 May 2024, 9:59:24 AM