

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 6/17/2024
For Project: **Indian Springs Sewer Phase 2B**
NFWMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell Engineering
Notice to Proceed: 8/1/2023



Inspector: Dwayne Josey (850) 258-3386

Award Date: 12/13/2022

Substantial Completion: 6/23/2024

Final Completion: 8/22/2024

The report is for the week of: Monday, 6/10/2024

thru Sunday, 6/16/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Graded and shaped roadway preparing to pave.

Tuesday- Performed full depth reclamation.

Wednesday- Graded and shaped roadway preparing to pave.

Thursday- Graded and shaped roadway preparing to pave.

Friday- Paved Lake Bluff Circle and Deer Haven Court.


Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	33%	Time Remaining (%):	2%
Invoiced to Date:	\$1,857,047.85	Weather days to date:	11
Original Contract Amount:	\$6,377,639.99	Holiday days granted:	16
Change Order Amount Approved:		Actual Days:	321
Remaining:	\$4,520,592.14	Days used with deduct:	294
Days to Substantial Completion:	300	Remaining to SC:	6
Days to Final Completion:	360	Remaining to FC:	66

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



☼ 303° W (T) ● 30.775142, -85.166559 ±3 m ▲ 20m



Cutting road down

Indian springs phase 2B sewer
10 Jun 2024, 3:05:18 PM



☼ 175° S (T) ● 30.771457, -85.1666 ±5 m ▲ 19m



Mixing

Indian springs phase 2B sewer
11 Jun 2024, 8:46:48 AM



☀ 198° S (T) ● 30.773343, -85.168969 ±5 m ▲ 16m



Asphalt

Indian springs phase 2B sewer
14 Jun 2024, 11:51:05 AM



☀ 296° W (T) ● 30.775029, -85.166371 ±7 m ▲ 18m



Asphalt

Indian springs phase 2B sewer
14 Jun 2024, 6:47:56 PM