

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 7/2/2024
For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 17-062
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell Engineering
Notice to Proceed: 9/27/2022



Inspector: Brett Lawrence (850) 718-7233

Award Date: 6/29/2022

Substantial Completion: 2/26/2024

Final Completion: 3/27/2024

The report is for the week of: Monday, 6/24/2024

thru Sunday, 6/30/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed 56 LF of 8" gravity sewer pipe.

Tuesday- Installed manhole 253 and 20 LF of 8" gravity sewer pipe.

Wednesday- Installed road base.

Thursday- No work due to rain. Rain day given.

Friday- Cleaned up lay down yard. Positioned control panels.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	56%	Time Remaining (%):	-29%		
Invoiced to Date:	\$2,778,986.09	Weather days to date:	37		
Original Contract Amount:	\$5,347,467.37	Holiday days granted:	39		
Change Order Amount Approved:	\$83,361.30	Actual Days:	643		
Contract Time Approved:	141	Days used with deduct:	567		
Remaining:	\$2,651,842.58				
Days to Substantial Completion:	441	Original SC:	300	Remaining to SC:	-126
Days to Final Completion:	471	Original FC:	330	Remaining to FC:	-96

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

South Elevation

☉ 21° N (T) ● 30.78312, -85.178581 ±3 m ▲ 7m



AHE/bhl

28 Jun 2024, 11:30:08 AM

☉ 343° NW (T) ● 30.78312, -85.178581 ±3 m ▲ 10m



Settling of the valve vault after recently poured concrete
AHE/bhl

Blue Springs Sewer Project
28 Jun 2024, 11:30:03 AM