

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 7/3/2024
For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 17-062
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 718-7233
Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 3/2/2024 Final Completion: 4/1/2024

The report is for the week of: Monday, 7/1/2024 thru Sunday, 7/7/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Installed road base.
- Tuesday-** Installed manhole 253 and 20 LF of 8" gravity sewer pipe.
- Wednesday-** No work due to holiday. Holiday day granted.
- Thursday-** No work due to holiday. Holiday day granted.
- Friday-** No work due to holiday. Holiday day granted.
- Saturday-** No work due to holiday. Holiday day granted.
- Sunday-** No work due to holiday. Holiday day granted.

Engineer's remarks/Pending issues:

Percent Project Complete:	57%	Time Remaining (%):	-29%		
Invoiced to Date:	\$2,778,986.09	Weather days to date:	37		
Original Contract Amount:	\$5,347,467.37	Holiday days granted:	44		
Change Order Amount Approved:	\$83,361.30	Actual Days:	650		
Contract Time Approved:	141	Days used with deduct:	569		
Remaining:	\$2,651,842.58				
Days to Substantial Completion:	441	Original SC:	300	Remaining to SC:	-128
Days to Final Completion:	471	Original FC:	330	Remaining to FC:	-98

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)