

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 7/17/2024



For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 17-062

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 718-7233

Notice to Proceed: 9/27/2022 Award Date: 6/29/2022

Substantial Completion: 3/4/2024

Final Completion: 4/3/2024

The report is for the week of: Monday, 7/8/2024 thru Sunday, 7/14/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed 48 LF of 24" RCP

Tuesday- Installed road base. Rain affected more 50% of days production. Rain day granted.

Wednesday- Material was unworkable due to rain. Rain recovery day granted.

Thursday- Performed CCTV on gravity main.

Friday- Adjusted MOT and extended a lateral to the right of way.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	57%	Time Remaining (%):	-30%
Invoiced to Date:	\$2,778,986.09	Weather days to date:	39
Original Contract Amount:	\$5,347,467.37		
Change Order Amount Approved:	\$83,361.30	Holiday days granted:	44
Contract Time Approved:	141	Actual Days:	657
Remaining:	\$2,651,842.58	Days used with deduct:	574
Days to Substantial Completion:	441	Original SC:	300
		Remaining to SC:	-133
Days to Final Completion:	471	Original FC:	330
		Remaining to FC:	-103

A handwritten signature in blue ink, appearing to read "Rob B", is positioned above the approval line.

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

East Elevation

☼ 270° W (T) • 30.783474, -85.175758 ±3 m ▲ 19m



Applying limerock base @ 250+00
AHE/bhl

Blue Springs Sewer Project
09 Jul 2024, 7:48:35 AM

☼ 80° E (T) • 30.783309, -85.177365 ±3 m ▲ 12m



L and K installing a temporary
extension on the twin cross drains for
a work zone diversion
AHE/bhl

Blue Springs Sewer Project
11 Jul 2024, 7:47:08 AM

