

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 7/2/2024
For Project: **Indian Springs Phase 2 Water**
FDEP Grant/Loan Agreement DW320381
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell Engineering
Notice to Proceed: 10/15/2023



AHE # 20-034

Inspector: Tyler Lawrence (850) 718-7233

Award Date: 9/12/2023

Substantial Completion: 5/27/2025

Final Completion: 7/26/2025

The report is for the week of: Monday, 6/24/2024

thru Sunday, 6/30/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed 147 LF 10" PVC water main.

Tuesday- Installed 243 LF 10" PVC water main.

Wednesday- Installed 127 LF 10" PVC water main. Rain affected more than 50% of daily production. Rain day granted.

Thursday- No work due to rain. Rain day granted.

Friday- Installed 20 LF 10" PVC water main.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	38%	Time Remaining (%):	59%
Invoiced to Date:	\$1,864,556.12	Weather days to date:	14
Original Contract Amount:	\$4,492,568.00	Holiday days granted:	16
Change Order Amount Approved:	-\$550,499.25	Actual Days:	260
Remaining:	\$2,077,512.63	Days used with deduct:	230
Days to Substantial Completion:	560	Remaining to SC:	330
Days to Final Completion:	620	Remaining to FC:	390

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



☉ 350°N (T) ☉ 30°46'10"N, 85°9'55"W ±9ft ▲ 166ft



10" pvc on apalachee

24 Jun 2024, 10:19:11

☉ 343°N (T) ☉ 30°46'10"N, 85°9'54"W ±114ft ▲ 171ft



10" pvc on apalachee

24 Jun 2024, 11:05:56